



Wolf Creek Dam Weekly Update

US Army Corps of Engineers
Nashville District

11 Mar 2009

Construction Report

Mobilization and preparatory work is continuing. A 200-ton and a 90-ton crane arrived last week and are currently being erected. Other equipment being assembled in the Halcomb's Landing staging area includes a hydromill, desanding unit, slurry ponds, and water silos. Hayward Baker also began mobilization of drilling and grouting equipment.

Pyles Concrete finished construction of the new off site concrete batch plant and completed running some test batches.

Weddle Construction continued work on New Ray Mann Road. The new road will be used by the public to avoid congestion with construction traffic.

Pyles Bristol continued installing the concrete guidewall in Technique Area I.

Boart Longyear (subcontractor) is drilling verification holes and setting surface casing at the west end of the work platform.



Staging area activity at Halcomb's Landing includes equipment assembly, and installation of desanding units, slurry ponds, and water silos.

Upcoming Activities

- Construction on information kiosk at Halcomb's Landing, scheduled to be completed by 31 March
- Continue platform widening
- Continue New Ray Mann Road construction
- Continue disposal area development
- JV to continue erecting new crane
- Boart Longyear to continue drilling verification holes at west end of platform
- New contract for verification drilling and grouting in the gallery to be awarded

Water Management Report

The elevation at Lake Cumberland on 03/11/09 was 680.02 and falling slightly with two units running around the clock. There is 1.25 inch of rain in the forecast for the Lake Cumberland basin over the next five days.

Lake Cumberland Elevation

680.02

Time: 0600

11 Mar 2009

